BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of compound wall and beautification works to Indira canteen building in Amruthanagara in ward no.7 Byatarayanapura Kodigehalli Sub Division
2	Amount of Work Portion	-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	M/s KRIDL
5	Agreement No.	131/18-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/131/18-19 Date: 22.09.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	28-08-2019
9	Date of receipt of application in the sub-division office	28-08-2019
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	28 days
15	Date of recommending time limit applied for	
16	Wheather the original application of contractor is enclosed	— Yes —
17	Balance work remaining to be done	— NO —

18	Probable time required for completion of remaining work	— Nil —
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	— Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	981 days at Rs 10/day may be considered
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone